

Traffic Improvements in the AGR:

Lyons Road: Currently there are 3 phases of roadway projects associated with Lyons Rd:



Phase 1 widening of Lyons from L-30 canal to Boynton Beach Blvd – 2 to 4 lanes

December 2025 - Final Roadway Plans complete (awaiting final permits and PBCWUD plans/quantities for utility relocations to be done with our construction)

June/July 2026 - Advertise for bids and open bids (Shifted back from Spring 2026 to allow staff to finish agreements with both FDOT and PBCWUD)

October/November 2026 – Contract award by County Commissioners

January 2027 – Issue Contractor Notice to Proceed with Work

January 2029 – Anticipated construction completion



Phase 2 widening of Lyons from Atlantic Avenue to the L-30 Canal – 2 to 4 lanes

Estimated construction contract award and notice to proceed anticipated in 2029 to allow construction of Phase 2 to begin as soon as Phase 1 construction is completed. Review of the 65% plans has been completed. However, due to available FDOT funding on this project, the plans development has been on hold pending confirmation from FDOT on what the Right-of-Way Acquisition and Environment Requirements impacts will be.



Flavor Pict Rd from Lyons Rd over the turnpike to Hagen Ranch Rd – new roadway segment

Review of the 65% plans is currently in progress. Applications to LWDD, ACOE, SFWMD & FDOT/Turnpike are pending.

Applicability to 4 criteria:Traffic

Agricultural Reserve Road Improvements

