

PERMIT FOR CONSTRUCTION OF SUBSURFACE SEWAGE DISPOSAL SYSTEM

38271


Issued to: <u>Roberts Bi-Rite</u> Owner, Developer, Contractor, Installer, Etc.	REGION <u>4</u>	COUNTY <u>21</u>	ID-NUMBER	DATE <u>05/07/84</u>
	STAFF <u>411</u>	INSTALLATION: () 1. New Installation () 2. Repair to Existing System		
To be constructed by <u>G Mathis</u> (Installer)	Type of System: () 1. Standard () 3. Chapter 301 () 5. Other () 2. Alternating () 4. Chapter 212			
Construction of a subsurface sewage disposal system is hereby authorized at: <u>RT 1 Liberty TN 37095</u> (No. and street; Subdivision name and lot no.)	For: () 1. Residential: No. B/R _____ () 2. Commercial/Industrial; Gal/Day _____			
Such a system shall consist of a septic tank of _____ gals, with <u>100</u> linear feet in <u>1</u> trenches, <u>34</u> inches wide, and <u>24-36</u> deep or _____	Evaluation based Upon: () 1. Soil Typing by Soil Scientist () 2. Soil Percolation Tests () 3. Other Permeability Rate <u>> 75 ml/in</u>			

The recipient of this permit agrees to construct or have constructed the system in accordance with the rules and regulations under the authority of TCA 53-2054. The recipient must notify the local health authority when the system is ready for inspection. If any part of system is covered before being inspected and approved, it shall be uncovered by the recipient of the permit at the direction of the local health authority.

X _____ Date 05/09/84
 (Signature of Recipient-Owner, Developer, Contractor, Etc.)

Issued at Smithville, Tennessee in the County of DeKalb

By Donald W Page Date 05/09/84
 (Local Health Authority)



Inspected By Donald W Page Local Health Authority
 Date 05/9/84

Construction Approval: (X) 1. Yes () 2. No

No. of Visits: 2

Time 024
11/13

Repair

TENNESSEE DEPARTMENT OF HEALTH AND ENVIRONMENT
PERMIT FOR CONSTRUCTION OF SUBSURFACE SEWAGE DISPOSAL SYSTEM

Issued to: Roberts Bi-Rite
Owner, Developer, Contractor, Installer, Etc.
Location: Liberty Hwy 70
Installation:
() 1. New Installation
(X) 2. Repair to Existing System
Establishment:
() 1. Residential: # Bedrooms ~~2~~
(X) 2. Other: store - 1 bath
(specify)
Gal/Day: unknown

Evaluation Based Upon:
() 1. Soil typing by Soil Scientist
() 2. Soil Percolation Test
() 3. Environmental Specialist
Estimated Absorption Rate:
75 min estimate
Minutes per inch
Conventional Systems:
Type of System: (X) 1. Standard
() 2. Alternating
() 3. Chapter
() 4. Other

Permit Requirements Based Upon:
() Soil Texture/Structure
() Soil Depth
() Soil Drainage
() Presence of Restrictive Layers
(X) Position
Alternative Systems:
() 1. Low Pressure Pipe
() 2. Mound
() 3. Lagoon
() 4. Large diameter graveless pipe
() 5. Other
See attached design package

This system shall consist of a two compartment septic tank holding 250 gal approx or 1000 gallons, with 200 linear feet in 3 trenches, 36 inches wide and 24 inches deep.

Also required:
() 1. Curtain Drain
() 2. Flow Diversion Valve
() 3. Sewage Pump
() 4. Other:


All installers of subsurface sewage disposal systems must hold a valid annual license from the Tennessee Department of Health and Environment.

The recipient of this permit agrees to construct or have constructed the above described system in accordance with 68-13-401 et. seq. and The Regulations To Govern Subsurface Sewage Disposal Systems. If any part of the system is covered before being inspected and approved, it shall be uncovered by the recipient of the permit at the direction of personnel of the Department of Health and Environment. Any cutting, filling or alterations of the soil conditions on the aforementioned property after this day may render this approval null and void.

Robert D. Robinson (Signature of Recipient) Date: 3/24/92
Issued at: Liberty Tennessee, in: DeKalb County
By: Sara J. Jones, R.E., 239 Date: 3/24/92
(Name and Title) (Date of Issue)

This permit is valid for 3 years from date of issue.

Notes: utility water



This is a permit to construct and is not intended to imply approval of any work proposed or completed on this lot.

Original—File
Copy—Owner


30 days to complete

Repair

TENNESSEE DEPARTMENT OF HEALTH AND ENVIRONMENT
CERTIFICATE OF COMPLETION OF SUBSURFACE SEWAGE DISPOSAL SYSTEM

Issued to: Robert J. Rite
Owner, Developer, Contractor, Installer, Etc.
Location: Newtown on ridge

Type of System: 1. Standard 5. Mound
 2. Alternating 6. Lagoon
 3. Chapter 7. Large Diameter Gravelless Pipe
 4. Low Pressure Pipe 8. Other
Pre-cast concrete 1000 gal Septic Tank
(type) (volume)
Estimated Absorption Rate 60
(minutes per inch)
 New Installation Repair
Installed by: Mathis



Construction Approved By: James R. Rite 239
(Name and Title)

7/20/92
(date)